Manitoba
Growth, Enterprise and Trade
Petroleum Branch
360-1395 Ellice Ave, Winnipeg, MB R3G 3P2
T 204-945-6577 F 204-945-0586
www.manitoba.ca

WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/17 – November 13/17)

DRILLING ACTIVITY	To November 13/17	To November 14/16	2016 Total
Drilling Licences Issued	204	79	126
Licences Cancelled	13	39	45
Vertical Wells Drilled	31	14	19
Horizontal Wells Drilled	181	52	62
Stratigraphic Test Holes Drilled	0	0	0
Wells Drilled - Total	212	66	81
No. of Metres Drilled	420 585	125 871	151 070
Wells Re-entered	0	0	0
Wells Being Drilled	2	2	0
No. of Active Rigs	4	2	6
Wells Licenced but Not Spudded	55	50	78
Wells Completed as Potential Oil Wells	204	63	76
Wells Abandoned Dry	5	2	2
Wells Drilled but Not Completed	1	0	0
Other Completions	2	1	3
New Wells on Production	60	48	66

GEOPHYSICAL ACTIVITY

Geophysical Programs Licenced	9	4	5
Licences Cancelled	3	0	0
Kilometers Licenced	1 319	196	226
Kilometers Run	687	645	760

OIL PRICES (Average)	2017 $/m3 ($/bbl)	2016 $/m3 ($/bbl)
Month of September	366.21 (59.19)	334.05 (53.08)
Month of October	399.06 (63.41)	388.61 (61.75)

OIL PRODUCTION (M3)	2017	2016
Month of June	176 147.2	189 045.6

WEEKLY WELL ACTIVITY REPORT

13 November 2017

Lic. No.: 8690	Legacy et al Coulter Prov. HZNTL 8-22-1-27 (WPM) UWI: 100.08-22-001-27W1.00 Status: Abandoned Dry (ABD D) Abandoned Dry: 09-Nov-2017
Lic. No.: 10534	Tundra Daly Sinclair HZNTL B5-16-9-29 (WPM) UWI: 103.05-16-009-29W1.00 Status: Completing (COMP) Completing: 06-Nov-2017
Lic. No.: 10700	Corex Daly Sinclair HZNTL B4-24-9-28 (WPM) UWI: 103.04-24-009-28W1.00 Status: Completing (COMP) Completing: 06-Nov-2017
Lic. No.: 10716	Daly Unit No. 3 HZNTL 15-1-10-28 (WPM) UWI: 104.15-01-010-28W1.00 - Leg #1 UWI: 104.15-01-010-28W1.02 - Leg #2 Status: Completing (COMP) Completing: 24-Oct-2017
Lic. No.: 10753	Tundra Daly Sinclair Prov. HZNTL 9-32-9-29 (WPM) UWI: 102.09-32-009-29W1.00 Status: Completing (COMP) Completing: 31-Oct-2017

Lic. No.: 10761

Tundra Birdtail HZNTL 16-9-16-27 (WPM)
UWI: 102.16-09-016-27W1.00 - Leg #1
UWI: 102.16-09-016-27W1.02 - Leg #2 - Added

Please note new UWI added for Leg #2

UWI: 102.16-09-016-27W1.00 - Leg #1
Spud Date: 06-Nov-2017
K.B. Elevation: 482.31 m
Surface Casing: 244.50 mm @ 146.00 m with 13.0 t
Intermediate Casing: 177.80 mm @ 667.50 m with 13.0 t
Finished Drilling: 09-Nov-2017
Total Depth: 1792.00 m

UWI: 102.16-09-016-27W1.02 - Leg #2
Kick-Off Date: 09-Nov-2017
Kick-Off Point: 731.00 m
Finished Drilling: 11-Nov-2017
Total Depth: 1947.00 m

UWI: 102.16-09-016-27W1.00 - Leg #1
UWI: 102.16-09-016-27W1.02 - Leg #2
Status: Waiting On Orders (WOO)
Waiting On Orders: 13-Nov-2017

Lic. No.: 10792

Corex Daly Sinclair HZNTL B12-9-10-28 (WPM)
UWI: 104.12-09-010-28W1.00
Spud Date: 06-Nov-2017
K.B. Elevation: 510.56 m
Surface Casing: 244.50 mm @ 203.00 m with 11.0 t
Finished Drilling: 11-Nov-2017
Total Depth: 2332.00 m
Intermediate Casing: 139.70 mm @ 2332.00 m with 39.0 t
Rig Released: 12-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 12-Nov-2017

Lic. No.: 10793

Corex Daly Sinclair HZNTL B13-9-10-28 (WPM)
UWI: 104.13-09-010-28W1.00
Spud Date: 12-Nov-2017
K.B. Elevation: 510.91 m
Surface Casing: 244.50 mm @ 204.00 m with 11.0 t
Status: Drilling Ahead (DR)
Drilling Ahead: 13-Nov-2017

Lic. No.: 10804

North Virden Scallion Unit No. 1 Prov. HZNTL 13-24-11-26 (WPM)
UWI: 103.13-24-011-26W1.00 - Leg #1
UWI: 103.14-24-011-26W1.02 - Leg #2

UWI: 103.13-24-011-26W1.00 - Leg #1
Spud Date: 07-Nov-2017
K.B. Elevation: 453.66 m
Surface Casing: 244.50 mm @ 202.00 m with 12.0 t
Intermediate Casing: 177.80 mm @ 811.00 m with 13.5 t
Finished Drilling: 11-Nov-2017
Total Depth: 1832.00 m

UWI: 103.14-24-011-26W1.02 - Leg #2
Kick-Off Date: 12-Nov-2017
Kick-Off Point: 833.00 m
Status: Drilling Ahead (DR)
Drilling Ahead: 13-Nov-2017

Lic. No.: 10808

Tundra Daly Sinclair HZNTL 1-7-10-28 (WPM)
UWI: 102.01-07-010-28W1.00
Status: Completing (COMP)
Completing: 06-Nov-2017

Lic. No.: 10818

BCX Virden Prov. 6-16-11-25 (WPM)
UWI: 100.06-16-011-25W1.00
Spud Date: 07-Nov-2017
K.B. Elevation: 385.67 m
Surface Casing: 219.10 mm @ 148.00 m with 11.0 t
Finished Drilling: 09-Nov-2017
Total Depth: 571.00 m
Rig Released: 10-Nov-2017
Status: Abandoned Dry (ABD D)
Abandoned Dry: 10-Nov-2017

Lic. No.: 10819

Tundra Pierson HZNTL 7-10-3-28 (WPM)
UWI: 100.08-09-003-28W1.00 - STH
UWI: 100.07-10-003-28W1.02 - Leg #1
UWI: 100.07-10-003-28W1.03 - Leg #2 Added

Please note new UWI added for Leg #2

UWI: 100.08-09-003-28W1.00 - STH
Status: Abandoned Stratigraphic Test Hole (ABD STH)
Abd Stratigraphic Test Hole: 06-Nov-2017

UWI: 100.07-10-003-28W1.02 - Leg #1
Intermediate Casing: 177.80 mm @ 1139.00 m with 26.5 t
Kick-Off Date: 09-Nov-2017
Kick-Off Point: 1176.00 m
Finished Drilling: 09-Nov-2017
Total Depth: 2154.00 m

UWI: 100.07-10-003-28W1.03 - Leg #2
Kick-Off Date: 10-Nov-2017
Kick-Off Point: 1176.00 m
Finished Drilling: 11-Nov-2017
Total Depth: 2249.00 m

UWI: 100.07-10-003-28W1.02 - Leg #1
UWI: 100.07-10-003-28W1.03 - Leg #2
Rig Released: 12-Nov-2017
Status: Waiting On Service Rig (WOSR)
Waiting On Service Rig: 12-Nov-2017

Lic. No.: 10822

Tundra Pierson DIR 16-8-3-28 (WPM)
UWI: 100.16-08-003-28W1.00
Status: Moving In Rotary Tools (MIRT)
Moving In Rotary Tools: 13-Nov-2017

Lic. No.: 10831

Daly Unit No. 3 HZNTL 04-13-10-28 (WPM)
UWI:102.04-13-010-28W1.00
Licence Issued: 10-Nov-2017
Licensee: Corex Resources Ltd
Mineral Rights: Corex Resources Ltd
Contractor: Ensign Canadian - Rig# 651
Surface Location: 4C-18-10-27
Co-ords: 300.00 m N of S of Sec 18
100.00 m E of W of Sec 18
Grd Elev: 493.04 m
Proj. TD: 2263.64 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10832

South Pierson Unit No. 1 HZNTL 13-09-02-29 (WPM)
UWI:103.13-09-002-29W1.00
Licence Issued: 10-Nov-2017
Licensee: Canadian Natural Resources Limited
Mineral Rights: Canadian Natural Resources Limited
Contractor: Precision Drilling - Rig# 205
Surface Location: 9C-16-2-29
Co-ords: 532.56 m S of N of Sec 16
212.59 m W of E of Sec 16
Grd Elev: 470.14 m
Proj. TD: 2720.00 m (Triassic)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10833

South Pierson Unit No. 1 HZNTL A13-09-02-29 (WPM)
UWI:104.13-09-002-29W1.00
Licence Issued: 10-Nov-2017
Licensee: Canadian Natural Resources Limited
Mineral Rights: Canadian Natural Resources Limited
Contractor: Precision Drilling - Rig# 205
Surface Location: 9D-16-2-29
Co-ords: 532.42 m S of N of Sec 16
197.59 m W of E of Sec 16
Grd Elev: 470.33 m
Proj. TD: 2725.75 m (Triassic)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10834

South Pierson Unit No. 1 HZNTL 09-05-02-29 (WPM)
UWI:100.09-05-002-29W1.00
Licence Issued: 10-Nov-2017
Licensee: Canadian Natural Resources Limited
Mineral Rights: Canadian Natural Resources Limited
Contractor: Precision Drilling - Rig# 205
Surface Location: 6A-9-2-29
Co-ords: 600.00 m N of S of Sec 9
620.19 m E of W of Sec 9
Grd Elev: 473.62 m
Proj. TD: 2384.00 m (Triassic)
Field: Pierson
Classification: Non Confidential Development
Status: Location(LOC)

Lic. No.: 10835

Corex Daly Sinclair HZNTL A12-05-10-28 (WPM)
UWI:102.12-05-010-28W1.00
Licence Issued: 10-Nov-2017
Licensee: Corex Resources Ltd
Mineral Rights: Corex Resources Ltd
Contractor: Ensign Canadian - Rig# 651
Surface Location: 10C-5-10-28
Co-ords: 600.00 m S of N of Sec 5
670.00 m W of E of Sec 5
Grd Elev: 514.58 m
Proj. TD: 1502.36 m (Mississippian)
Field: Daly Sinclair
Classification: Non Confidential Development
Status: Location(LOC)